

PORT OF ILLAHEE - WATERFRONT IMPROVEMENTS

PROJECT DESCRIPTION

WHAT'S HAPPENING?

After many years of planning & public outreach the Port of Illahee is constructing the long-awaited improvements to the Illahee Dock and upland public access. This approx. \$2M public access project has been funded by three separate State water access grants, Port funds, and private donations.

UPLAND IMPROVEMENTS

The existing port owned upland property and entrance roadway will be completely renovated to provide significantly improved parking, waterfront access, restroom, and landscaped public areas.


PIER REPAIRS

The historic Illahee Pier requires significant repairs for safety and durability including replacement of approximately 20 support pilings.

NEW FLOATS & MOORAGE

The existing floats at the end of the Illahee Pier have reached the end of their useful life and will be replaced with a significantly improved new float and gangway system providing both motorized boat moorage and recreational floats for non-motorized craft and fishing.

Improved Waterfront Access & Parking Facilities



Improved Dock Facilities with Repairs to Existing Pier



PORT OF ILLAHEE - WATERFRONT IMPROVEMENTS

CONSTRUCTION UPDATE

PUBLIC NOTICE:





All public access to the Illahee Dock, BEACH and moorage floats is currently closed until project completion.

ANTICIPATED CONSTRUCTION MILESTONES	STATUS UPDATE
AWARD A CONSTRUCTION CONTRACT TO QUIGG BROS. INC	✓ COMPLETE JANUARY 2025
CLOSE ALL PUBLIC ACCESS & CONSTRUCTION MOBILIZATION	✓ COMPLETE APRIL 2025
DEMOLITION OF BUILDINGS & UPLAND CLEARING	✓ COMPLETE MAY 2025
UPLAND UNDERGROUND UTILITY IMPROVEMENTS	CURRENTLY IN PROGRESS
UPLAND GRADING & RETAINING WALLS	✓ COMPLETE SEPT. 2025
UPLAND SIDEWALKS & CONCRETE	CURRENTLY IN PROGRESS
DEMOLITION OF EXISTING FLOATS & GANGWAYS	✓ COMPLETE AUGUST 2025
PIER REPAIRS AND PILING REPLACEMENT	CURRENTLY IN PROGRESS
INSTALLATION OF NEW FLOATS AND GANGWAYS	✓ COMPLETE AUGUST 2025
INSTALLATION OF NEW VAULT RESTROOM	ANTICIPATED SEPT. - OCTOBER 2025
FINISH GRADING & ASPHALT PAVING	ANTICIPATED OCTOBER 2025
UPLAND LANDSCAPING & MISC. FINAL IMPROVEMENTS.	ANTICIPATED NOVEMBER 2025
PUNCH LIST ITEMS AND PROJECT COMPLETION	ANTICIPATED NOVEMBER 2025

OCTOBER 2025

PORT OF ILLAHEE - WATERFRONT IMPROVEMENTS

RECENT PHOTOS



QUESTIONS: PORTOFILLAHEE@GMAIL.COM